

Kieling, John, NMENV

Subject: FW: Weekly Activity Report, Bulk Fuels Project, attached (UNCLASSIFIED)
Attachments: Weekly Activity Report 06 Apr 2011.pdf

-----Original Message-----

From: Migdal, Walter SPA [mailto:Walter.Migdal@usace.army.mil]
Sent: Wednesday, April 06, 2011 12:23 PM
To: Moats, William, NMENV
Subject: Weekly Activity Report, Bulk Fuels Project, attached (UNCLASSIFIED)

Classification: UNCLASSIFIED
Caveats: NONE

Walter Migdal
Project Manager, CESP-PM-ME
Office (505) 343-6297
Cell (505) 301-2923
walter.migdal@usace.army.mil

Classification: UNCLASSIFIED
Caveats: NONE

Weekly Activity Report –Kirtland AFB Bulk Fuels Facility (SS-111, ST-106)

Current Week: 30 Mar – 06 Apr 2011

- City of Albuquerque ROE approved. Coordinating with City of Albuquerque personnel on well permit requirements.
- US Army Reserve ROE pending approval.
- 24 thru 30 Mar 2011 – Shaw continued drilling the following wells:
 - Rig 1 - Completed drilling at KAFB-106046, started well KAFB-106075
 - Rig 2 - Completed drilling at KAFB-106063, started well KAFB-106138
 - Rig 3 - Completed drilling at KAFB-106078, and KAFB-106077
 - Rig 4 - Completed drilling at KAFB-106081, started well KAFB-106080
 - Rig 5 - Completed drilling at KAFB-106061, started well KAFB-106059
 - Rig 6 - Completed drilling at KAFB-106084, and KAFB 106083, started well KAFB-106141
- 31 March - Submit revised Work Plans to NMED.

| | Completed to date (includes casing placement) | Total Number Planned | Percent Complete |
|-----------------------------|---|-------------------------|------------------|
| Soil Vapor Monitoring Wells | 23 | 35 | 65.7 |
| Groundwater Wells | 19 | 78 | 24.3 |
| Shallow Soil Borings | 5 | 5 | 100 |
| Pneulog Well Testing | | 9 | |

Look Ahead: Week of 7 Apr – 13 Apr 2011

- 7 Apr 2011 – 13 Apr 2011 - Shaw to continue drilling the following wells:
 - Rig 1 - Continue drilling at KAFB-106075
 - Rig 2 - Continue well drilling at KAFB-106138
 - Rig 3 - Rig on standby pending City of Albuquerque well permit approval
 - Rig 4 - Continue drilling at KAFB-106080
 - Rig 5 - Start well construction at KAFB-106059
 - Rig 6 - Continue drilling at KAFB-106141
- Continue geophysical logging of installed wells

Month Ahead

- Late April 2011– Submit Community Relations Plan to the NMED (awaiting review comments from KAFB Public Affairs office).